
IEEE 802.1 Audio Video Bridging Task Group (summary)

Orlando, FL, USA
March 12-14, 2007

Status

- P802.1AS (time synch)
 - Current draft approach is still the plan of record
 - May do some changes based on improvements included in proposals by David James and Chuck Harrison
 - Expecting Task Group ballot this summer
- P802.1Qat (Stream Reservation Protocol)
 - Agreed to use MMRP (untouched by human hands) as the registration protocol
 - Reservation protocol nearing completion
 - Major missing parts are definition of “TSPEC” (QoS parameters to be communicated), data base definition/communication, and sublayer/shim model for different L2 MACs.
 - No Task Group ballot until Qav is further along (probably fall 2007)
- P802.1Qav (time-sensitive queuing/forwarding)
 - First discussions on layering and where to apply algorithmic (shaping, filtering) rules
 - First “structural” draft by next interim

New work

- One more PAR to start: overall AVB network standard including pointers to 802.1AS, 802.1Q (as amended by Qat/Qav), 802.3, and 802.11
 - Specify testable, interoperable configuration of standards docs
 - Should be short and reference a very, very specific subset of those docs
- Will bring proposed PAR to July plenary for “finish this up” vote so that PAR could be approved by EC in November
 - Work will be finished immediately after finishing AS, Qat, Qav ...

Parallel work

- AVB needs to hook to higher layers, so more work may be needed
- “AVB TP” SG started in IEEE MSC
 - transport protocol for video/audio based on IEC 61883 architecture
 - both L2 and IP/UDP/RTP approaches
 - possible service discovery at IP layer using zeroconf methods
- Higher layers need standard method to get a multicast L2 address
 - possible addition to SRP to allocate a “safe” address (within PAR scope for “allocate resources”)
 - all other methods allowed as long as addresses are unique

Agenda

Tuesday

- Administrivia MJT 10min
- Review of methods for 802.1AS
 - Current draft GG 20min
 - David James' DVJ 20min
 - Chuck Harrison CH 20min
- Comparison/selection
 - Comparison (apples vs apples) KS 60min
 - Test for consensus all 50min
- 802.1AS draft review (GG checklist) GG 45min
- Accumulation of errors in a chain of syntonized TCs GG 45min
- Thompson on Time GT 30min
- 802.1AS Layering DVJ 60min

Wednesday

- 802.1Qat Stream Setup and Teardown JNF 60min
- 802.1Qat Stream Management SO&ZU 30min
- 802.1Qat draft review (FF checklist) FF 90min
- Isochronous resource reservation with the probability based admission SSJ 30min
- Service discovery CG 45min
- Stream address allocation DO 45min
- 802.1Qav status TJ 5min
- Queuing and forwarding discussion TJ/all 115min

Thursday

- Bridge Architecture TJ 60min
- Home PNA Architecture Dudi Baum 45min
- Queuing and forwarding discussion (cont.)
TJ/all 75min