```
+----------------------------------------------------------------------+
|                         REVISION REQUEST                             |
+-------------------=================================-------------------+
DATE: 6 March 2021
NAME: Lokesh Kabra
COMPANY/AFFILIATION: Synopsys Inc
E-MAIL: Lokesh@synopsys.com

REQUESTED REVISION: 802.3cg
  STANDARD: 802.3cg-2019
  CLAUSE NUMBER: 148.4.4.2
  CLAUSE TITLE: PLCA Control Variables
PROPOSED REVISION TEXT:

Replace definition of PMCD variable as

Prescient mii_clock_timer_done. This variable is set to FALSE on entry to
RESYNC state and becomes TRUE 1 +- ½ bit time prior to
mii_clock_timer_done becoming TRUE.




RATIONALE FOR REVISION:

Typo errors for "RSYNC" and "mii_clock_done".







IMPACT ON EXISTING NETWORKS:
None.




+----------------------------------------------------------------------+
|Please attach supporting material, if any                             |
|Submit to:-   David Law, Chair IEEE 802.3                             |
|and copy:-    Adam Healey, Vice-Chair IEEE 802.3                      |
|                                                                      |
|At:-          E-Mail: stds-802-3-maint-req@ieee.org                   |
|                                                                      |
|               +------------ For official use ------------+          |
|               | REV REQ NUMBER: 1391                     |          |
|               | DATE RECEIVED: 6 March 2021              |          |
|               | EDITORIAL/TECHNICAL                      |          |
|               | ACCEPTED/DENIED                          |          |
|               | BALLOT REQ'D    YES/NO                   |          |
|               | COMMENTS:                                |          |
+-------------+-------------------------------------------+------------+
| For information about this Revision Request see -                    |
|http://www.ieee802.org/3/maint/requests/revision_history.html#REQ1391 |
+----------------------------------------------------------------------+
```